Date of Inspection July 2 2021.

Customer



Address **267 Pine Lane Maberly Ont.**

Inspection # 21070001W

Inspector Allan Taillefer

WETT # **5887**



At Home Check Inc. **613-267-8979**

WOOD STOVE AND FLUE PIPE INSPECTION

		_					
Appliance Manufacturer	Pacific energy						
Appliance Type	Space Heater		Model	Spectrum			
Certified	Yes			Date of Installation	Jun-05		
CSA S627-M93		Yes					
ULC 1482-98		Yes		Serial number WH -	194286		
Appliance Clearances				Appliance Clearance	Reduction		
.,,	Required	Actual	Compliance	Wall Shield Type	Reduction %	Compliance	
Left Side Corner	4"	11"+	Yes	Shield Extension	N/a	n/a	
Right side Corner	4"	10"+	Yes	Sides & Back	N/a	n/a	
Front	48"	48"+	Yes	Ceiling Shield		N/A	
side wall to pipe	22.5"	23"	Yes				
Тор	60"	>60"	Yes				
Mantel			N/A	Comments			
Comments	•			1			
Floor Pad Extension	Required	Actual	Compliance	Flue Pipe Type	double wall	Compliance	
Sides and Rear	8"	25"	Yes	Diameter	6"	Yes	
Front Loading	18"	20"	Yes	Gauge	24	Yes	
Floor Pad	40"x48"	48"X72"	Yes	Length	60"	Yes	
Material Ceramic tile Yes			Fasteners	N/a	Yes		
Comments As per installation spec.			Inspection Wrap		N/A		
			Pipe Damper	N/a	N/A		
Chimney	Required	Actual	Compliance	Condition	Good	Yes	
Type Factory built	S629	S629	Yes	Orientation	Male Down	Yes	
Chimney Clearance	2"	2"	Yes	Rise Toward Chimney		Yes	
Height above roof line	3'	3'	Yes	Properly Supported		Yes	
Clearance above Roof	2'&10'	2'x10'	Yes	%Change of direction	0 degree	Yes	
Attic Shield	Metal	Metal	Yes	Flue Pipe Clearance	Actual	Compliance	
ceiling support	Metal	Metal	Yes	Flue Pipe	6"	Yes	
Roof flashing	Metal	Metal	Yes	Shielding Material	N/A	Yes	
Roof bracing	N/A	N/A	Yes	Shield Size	N/A	Yes	
Rain cap	Installed	Installed		Clearance reduced to:	N/A	N/A	
overall condition	Good	Good	Yes	Chimney Breech	Metal	Yes	
Comments		·		Туре	Metal	Yes	
				Condition	Good	Yes	
				Comments			

Comments

Chimney to be cleaned on a regular basis and burn dry clean wood. Clean at time of inspection. This wood stove located in the living room appears to meet the Manufactures installation requirements.